



Genie GS-3232 Mobile Lift Training Checklist

Last Name **First Name** **M.I.**

University of Alaska ID Number

Museum Department

Task Specific Training

The following task specific training is required before proceeding.

Training Module	Date Completed
Working with Mobile Scaffolding	

The above training can be found here: www.uaf.edu/museum/staff-information/training/task-specific-training

For the training module above, please forward the training completion email and/or a computer screenshot, showing training completion, to ua-museum-operations@alaska.edu for verification.

Review the following sections from the Operator's Manual:

1.1 Safety Signs and Symbols	Date Completed	1.2 Safety Rules	Date Completed
<ul style="list-style-type: none"> Hazard hierarchy Symbol and hazard icon definitions Safety sign locations and meanings 		<ul style="list-style-type: none"> Read and understand manufacturer's instructions Tip-over hazards- level machine before raising Maximum capacity- 500 lbs. Fall Hazards- guard-rail system Electrocution Hazards Collision hazards Damaged Machine Hazards Bodily Injury Hazards Decal Legend 	
1.3 Machine Controls	Date Completed	1.4 Pre-Operations Inspection	Date Completed
<ul style="list-style-type: none"> Emergency stop button Key switch Outrigger interlock display Auxiliary platform lowering button Control activation button Up/Down switch Manual Lowering Lever 		<ul style="list-style-type: none"> Check for battery, hydraulic oil leaks and proper fluid levels Check hydraulic power unit, hoses and cylinders Check condition of lifting chains and idler wheels Check condition of sequencing cables/pulleys Check nuts and other fasteners tight Check condition of mast and braces Check condition of outriggers/jacks Check condition of guardrails, lock handles and lift arms 	
1.5 Function Tests	Date Completed		
<ul style="list-style-type: none"> Perform function tests 1 through 34 			



Review the following document:

Document	Date Completed
"Responsibilities of Operators" section from ANSI/SIA A92.6-2006	

Review the following gallery features and terrains:

Feature or Terrain	Date Completed	Feature or Terrain	Date Completed
Sloped walls		Floor boxes- weak covers	
Smoke detector beams			

Signature

Date

Exhibits and Digital Media Department Chief Preparator Signature

Date